CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/WNo.13/KRIDL/CSR-09/134a/CEMENT/2016-17 Date: 03.09.2016

TEST REPORT ON CEMENT

* CUSTOMER	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
*AGENCY	:	**Technical Manager (West),** KRIDL, Bangalore.
*NAME OF THE WORK	:	Construction of RCC drains at Kalyananagara balance roads and 5th, 6th Cross 2 (Either) side, near Rajanna Bakery side, 1st Main, 1st A Cross either side, 2nd A & B Cross 1 side attached to Dasarahalli Main Road Shettyhalli Sub Division in Ward No. 13, BBMP, Bangalore.
REFERENCE	:	AEE/SSD/PR/56/2016-17 Dated: 02.09.2016
SAMPLE ID	:	Cement – Sample 6
SAMPLE RECEIVED ON	:	02.09.2016
PERIOD OF TESTING	:	02.09.2016 to 03.09.2016

CIVIL ENGINEERING TESTING LABORATORY www.civiltechconsultants.com

The results of the tests conducted on the cement sample are as follows:

Sl. No	Descriptions	Test Method as per IS	Test Result	Requirements as per IS: 8112-2013
1	Standard Consistency	IS-4031 (Part -4) 1988(RA-2009)	28.00%	-
2	a) Initial Setting Time	IS-4031 (Part -5) 1988(RA-2009)	125 Minutes	Not Less than 30 Minutes
	b) Final Setting Time	IS-4031 (Part -5) 1988(RA-2009)	450 Minutes	Not More than 600 Minutes
3	Soundness by Le Chartlier Method	IS-4031 (Part-3) 1988(RA-2009)	1 mm	Not more than 10mm

*Information is furnished by the Customer/Representative.

Civil-Tech Consultants & Engineers Bangalore

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

AE-13

3/9

****

VISHWANATH .C
Quality Manager

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/WNo.13/KRIDL/CSR-09/134a/SAND-Gradation/2016-17 : 03.09.2016

TEST REPORT ON DETERMINATION GRADATION OF FINE AGGREGATES

* Customer : **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.

* Agency : **Technical Manager (West),** KRIDL, Bangalore.

* Name of Work : Construction of RCC drains at Kalyananagara balance roads and 5th, 6th Cross 2 (Either) side, near Rajanna Bakery side, 1st Main, 1st A Cross either side, 2nd A & B Cross 1 side attached to Dasarahalli Main Road Shettyhalli Sub Division in Ward No. 13, BBMP, Bangalore.

Reference : AEE/SSD/PR/56/2016-17 Dated: 02.09.2016

Technical Reference : IS : 2386 Part 1 - 1963 RA-2007

Sample ID : Fine Aggregates - Sample 6

Sample Received on : 02.09.2016

Date of Testing : 03.09.2016

Total Wt. of Aggregates in gms **1000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Spec.Limits as per IS 383-1970 (RA- 2007)			
		Zone-I	Zone-II	Zone-III	Zone-IV
10	100	100	100	100	100
4.75	92.86	90-100	90-100	90-100	95-100
2.36	78.47	60-95	75-100	85-100	95-100
1.18	57.63	30-70	55-90	75-100	90-100
600 Micron	38.37	15-34	35-59	60-79	80-100
300 Micron	15.48	5-20	8-30	12-40	15-50
150 Micron	2.67	0-10	0-10	0-10	0-15

* Information is furnished by the Customer/Representative

Remarks : This sample is under Zone-II specific limits.

Civil-Tech Consultants & Engineers Bangalore

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory.
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

FG-13

3/9

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/WNo.13/KRIDL/CSR-09/134a/AGG/GR/2016-17 : 03.09.2016

TEST REPORT ON COARSE AGGREGATES

* Customer	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	: **Technical Manager (West),** KRIDL, Bangalore.
* Name of Work	: Construction of RCC drains at Kalyananagara balance roads and 5th, 6th Cross 2 (Either) side, near Rajanna Bakery side, 1st Main, 1st A Cross either side, 2nd A & B Cross 1 side attached to Dasarahalli Main Road Shettyhalli Sub Division in Ward No. 13, BBMP, Bangalore.
Reference	: AEE/SSD/PR/56/2016-17 Dated: 02.09.2016
Technical Reference	: IS : 2386 Part 1 -1963 RA-2007
Sample ID	: Coarse Aggregates (40mm) - Sample 6
Sample Received on	: 02.09.2016
Date of Testing	: 03.09.2016

Total Wt. of Aggregates in gms= **7000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Spec.Limits as per IS 383-1970 (RA- 2007)	
		Graded	Single Sized
80	100	100	-
63	100	-	100
40	96.93	95-100	85-100
20	33.86	30-70	0-20
10	12.63	10-35	0-5
4.75	1.36	0-5	-

* Information is furnished by the Customer/Representative

Remarks : This sample is under Graded specific limits.

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

****

VISHWANATH .C
Quality Manager

KC-13
3/9

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

NABL - Accredited Laboratory as per ISO / IEC-17025 :2005

T-2377

Job No.: CTCE/BBMP/WNo.13/KRIDL/CSR-09/134a/AGG/GR/2016-17 : 03.09.2016

TEST REPORT ON COARSE AGGREGATES

* Customer	: **Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
* Agency	: **Technical Manager (West),** KRIDL, Bangalore.
* Name of Work	: Construction of RCC drains at Kalyananagara balance roads and 5th, 6th Cross 2 (Either) side, near Rajanna Bakery side, 1st Main, 1st A Cross either side, 2nd A & B Cross 1 side attached to Dasarahalli Main Road Shettyhalli Sub Division in Ward No. 13, BBMP, Bangalore.
Reference	: AEE/SSD/PR/56/2016-17 Dated: 02.09.2016
Technical Reference	: IS : 2386 Part 1 -1963 RA-2007
Sample ID	: Coarse Aggregates (20mm) - Sample 6
Sample Received on	: 02.09.2016
Date of Testing	: 03.09.2016

Total Wt. of Aggregates in gms= **5000**

Is Sieve Size in mm	Cumulative Weight Passing in %	Spec.Limits as per IS 383-1970 (RA- 2007)	
		Graded	Single Sized
40	100	100	100
20	96.92	95-100	85-100
10	29.88	25-55	0-20
4.75	3.06	0-10	0-5

* Information is furnished by the Customer/Representative

Remarks : This sample is under Graded specific limits

Civil-Tech Consultants & Engineers Bangalore

Note:

1. The report shall not be reproduced, except in full, without the written approval of the laboratory.
2. The results indicated above are based on the tests carried out on the samples received in the laboratory
3. Any Query regarding the report must be reported within 30 days from the date of testing.

****

VISHWANATH .C
Quality Manager

AE-13
12
3/9

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/WNo.13/KRIDL/STEEL/2016-17 03.09.2016

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	:	Construction of RCC drains at Kalyananagara balance roads and 5th, 6th Cross 2 (Either) side, near Rajanna Bakery side, 1st Main, 1st A Cross either side, 2nd A & B Cross 1 side attached to Dasarahalli Main Road Shettyhalli Sub Division in Ward No. 13, BBMP, Bangalore.
Reference	:	AEE/SSD/PR/56/2016-17 Dated: 02.09.2016
Date of Test	:	03.09.2016
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	8	0.40	512	553	13.10	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

****

M/s. Civil-Tech Consultants & Engineers
23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

#23/14, 7th Cross, 3rd Stage, 4th Block, Shakthi Ganapathi Nagara, Basaveshwaranagar, Bangalore-79.
Tele Fax : 23223227, Website : www.civiltechconsultants.com
E-mail : vishwanath.ia@civiltechconsultants.com / info@civiltechconsultants.com

CIVIL-TECH CONSULTANTS AND ENGINEERS

Building & Highway Material Testing Laboratory

An ISO 9001:2008 Certified Company

NABL - Accredited Laboratory as per ISO / IEC-17025 : 2005

JAS-ANZ BSCIC ISO 9001 REGISTERED

Job No.: CTCE/BBMP/WNo.13/KRIDL/STEEL/2016-17 03.09.2016

TEST REPORT ON REINFORCEMENT STEEL

Customer	:	**Asst. Executive Engineer,** Shettyhalli Sub Division, BBMP, Bangalore.
Agency	:	**Technical Manager (West),** KRIDL, Bangalore.
Name of the Work	:	Construction of RCC drains at Kalyananagara balance roads and 5th, 6th Cross 2 (Either) side, near Rajanna Bakery side, 1st Main, 1st A Cross either side, 2nd A & B Cross 1 side attached to Dasarahalli Main Road Shettyhalli Sub Division in Ward No. 13, BBMP, Bangalore.
Reference	:	AEE/SSD/PR/56/2016-17 Dated: 02.09.2016
Date of Test	:	03.09.2016
Technical Reference	:	IS: 1786-2008

Sl. No	Nominal size (dia) (mm)	Mass per metre (Kg/mtr)	TENSILE STRENGTH			Bend Test	Rebend Test
			0.20% proof stress/Yield stress N/mm^2	Tensile strength (Ultimate stress) N/mm^2	Elongation percent gauge length		
1	10	0.62	514	558	13.30	O.K	O.K

Note:

⇒ The report shall not be reproduced, except in full, without the written approval of the laboratory.

⇒ The results indicated above are based on the tests carried out on the samples received in the laboratory.

⇒ Any Query regarding the report must be reported within 30 days from the date of testing.

Civil-Tech Consultants & Engineers Bangalore

M/s. Civil-Tech Consultants & Engineers

23/14, 7th Cross, 3rd Stage,
4th Block, Shakthiganapathinagara,
Basaveshwaranagar,
Bangalore-560079.

AE-13
3/9

****